

(When Filled In)

MONTHLY PROJECT REPORT

ORIGINATOR OC-MED MD-M 60-022		BUDGET EST. FY AMOUNT		REPORTING PERIOD 1-31 August 1961	
FUTURE <input checked="" type="checkbox"/>		ACTIVE <input checked="" type="checkbox"/>		CANCELLED <input type="checkbox"/>	
PROJECT NUMBER E-5184		PRIORITY CLASS I		S.M. RESPONSIBILITY SDS	
PROJECT TITLE African Communications Net					
PROJECT REQUIREMENT Plan equipment and layout for net.					
PROJECT DESCRIPTION Design 2-position CW base station and three 1-position CW out-stations.					
APPROVAL DATE March 1960		APPROVED BY OC-E		STARTING DATE March 1960	
REMARKS Urgent political developments necessitated immediate procurement of Collins "S" line equipment to [REDACTED] for activation during September. Regular station equipment previously sent will arrive November. A procurement memo to upgrade [REDACTED] to RTTY status is now processing.					

25X1A9a

25X1A6a

25X1A6a